

ওয়েস্ট জোন পাওয়ার ডিস্ট্রিবিউশন কোম্পানি লিমিটেড (ওজোপাডিকোলিঃ)

West Zone Power Distribution Company Limited (WZPDCL)

(An Enterprise of BPDB)

ব্যবস্থাপনা পরিচালক এর দপ্তর

বিদ্যুৎ ভবন, বয়রা মেইন রোড, খুলনা-৯০০০।

টেলিফোন নং: ০৪১-৮১১৫৭৪

ফ্যাক্স: ০৪১-৭৩১৭৮৬

E-mail :wzpdcl.md@gmail.com

Web Add: www.wzpdcl.org.bd

স্মারক নং-২৭.২২.৪৭৮৫.০০২.০২.০১৩.১৯-২৫৬২

তারিখঃ ১৫ আশ্বিন, ১৪২৬ বঙ্গাব্দ
৩০ সেপ্টেম্বর, ২০১৯ খ্রিস্টাব্দ

সিনিয়র সচিব
বিদ্যুৎ বিভাগ
বিদ্যুৎ, জ্বালানি ও খনিজ সম্পদ মন্ত্রণালয়
বাংলাদেশ সচিবালয়
ঢাকা।

দৃষ্টি আকর্ষণ : জনাব সাইয়েদা ফয়জুলেছা, সিনিয়র সহকারী প্রধান, পরিকল্পনা শাখা-৩, বিদ্যুৎ বিভাগ, ঢাকা।

বিষয়ঃ প্রকল্পের বার্ষিক ক্রয় পরিকল্পনা অনুমোদন প্রসঙ্গে।

সূত্র নং : ২৭.০০.০০০০.০৮৩.১৪.০১.১৫.৫৬৪ তারিখ-২৯/০৯/২০১৯ খ্রিঃ

মহোদয়,

উপর্যুক্ত বিষয় ও সূত্রের আলোকে সদয় অবগতির জন্য জানানো যাচ্ছে যে, ২০১৯-২০ অর্থবছরের এডিপিভুক্ত ওয়েস্ট জোন পাওয়ার ডিস্ট্রিবিউশন কোম্পানি লিঃ (ওজোপাডিকোলিঃ), খুলনা এর আওতাধীন চলমান প্রকল্পসমূহের প্রকল্পভিত্তিক বার্ষিক ক্রয় পরিকল্পনার অনুমোদনের তারিখ ও অনুমোদনের প্রমানক (স্বাক্ষরের পাতা) সদয় পরবর্তী প্রয়োজনীয় ব্যবস্থা গ্রহণের নিমিত্তে এতদসঙ্গে প্রেরণ করা হলো।


সংযুক্তিঃ বর্ননামতে-১৬ (ষোল) পাতা।

প্রকৌঃ মোঃ শফিক উদ্দিন
ব্যবস্থাপনা পরিচালক
ওজোপাডিকোলিঃ, খুলনা
ফোন নং-০৪১-৮১১৫৭৪

ই-মেইল: wzpdcl.md@gmail.com

অনুলিপিঃ (জ্যেষ্ঠতার ক্রমানুসারে নয়)

১. নির্বাহী পরিচালক (প্রকৌশল/অর্থ), ওজোপাডিকোলিঃ, খুলনা।
২. প্রধান প্রকৌশলী (ও এন্ড এম, এস এন্ড ডি), ওজোপাডিকোলিঃ, খুলনা।
৩. সিনিয়র সহকারী প্রধান, পরিকল্পনা শাখা-৩, বিদ্যুৎ বিভাগ, ঢাকা।
৪. প্রকল্প পরিচালক, বিদ্যুৎ বিতরণ ব্যবস্থা শক্তিশালীকরণ প্রকল্প/ওয়েস্ট জোন এলাকায় বিদ্যুৎ বিতরণ ব্যবস্থার সম্প্রসারণ ও আপগ্রেডেশন প্রকল্প/ওয়েস্ট জোন এলাকায় বিদ্যুৎ বিতরণ ব্যবস্থার সম্প্রসারণ ও পরিবর্ধন প্রকল্প/স্মার্ট প্রি-পেইন্ট মিটারিং প্রজেক্ট, ওজোপাডিকোলিঃ, খুলনা।
৫. দপ্তর নথি।



ওয়েস্ট জোন পাওয়ার ডিস্ট্রিবিউশন কোম্পানি লিমিটেড (ওজোপাডিকো লিঃ)

West Zone Power Distribution Company Limited (WZPDCL)

(An Enterprise of BPDB)

ব্যবস্থাপনা পরিচালক এর দপ্তর

বিদ্যুৎ ভবন, বয়রা মেইন রোড, খুলনা-৯০০০১

টেলিফোন নং: ০৪১-৮১১৫৭৪

ফ্যাক্স: ০৪১-৭৩১৭৮৬

E-mail: wzpdcl.md@gmail.com

Web Add: www.wzpdcl.org.bd

সংযুক্তি


ক্রঃ নং	প্রকল্পের নাম	বার্ষিক ক্রয় পরিকল্পনার অনুমোদনের তারিখ	মন্তব্য
১.	বিদ্যুৎ বিতরণ ব্যবস্থা শক্তিশালীকরণ প্রকল্প	৩০/০৬/২০১৯ইং	সংযুক্তি-১ পাতা
২.	ওয়েস্ট জোন এলাকায় বিদ্যুৎ বিতরণ ব্যবস্থার সম্প্রসারণ ও আপগ্রেডেশন প্রকল্প	৩০/০৬/২০১৯ইং	সংযুক্তি-৭ পাতা
৩.	প্রকল্প/ওয়েস্ট জোন এলাকায় বিদ্যুৎ বিতরণ ব্যবস্থার সম্প্রসারণ ও পরিবর্ধন প্রকল্প	৩০/০৬/২০১৯ইং	সংযুক্তি-৫ পাতা
৪.	ওয়েস্ট জোন এলাকায় স্মার্ট প্রি-পেমেন্ট মিটারিং প্রকল্প	৩০/০৬/২০১৯ইং	সংযুক্তি-২ পাতা


৬৭৭-
১০০.০২.২০১৯
প্রকৌঃ মোঃ আবু হাসান
নির্বাহী পরিচালক (প্রকৌঃশল)
ওজোপাডিকোলিঃ, খুলনা
ফোন নং-০৪১-৮১১৫৭৫
ই-মেইল: wzpdcl.ce@gmail.com

Annual Procurement Plan (FY:2019-2020)

Ministry/Division : Power Division ,Power, Energy and Mineral Resources/Power
 Agency : West Zone Power Distribution Company Limited (WZPDCL)
 Procuring Entity : Project Director
 Project/Program : Strengthening of Power Distribution System Project.

Package No	Description of Package Goods	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estimated Cost in Lac Taka	Time Code for Process	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total Time to Contract Signature	Time for Completion of Contract
1-	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
GD 4	Supply & Delivery of 110V, 3x5(6)A 3-Phase, 4-wire, Double Tariff Fully Programmable Energy Meter with Automated meter reading system.	Nos.	1000	OTM (ICT)	Management	GOB	390.23	Planned Dates Planned Days Actual Dates	13-Jan-19 0 0	5-Mar-19 28 0	19-May-19 14 0	2-Jun-19 14 0	9-Jun-19 7 0	7-Jul-19 28 0	91	120
GD10	Supply & Delivery of 33 KV Submarine cable	KM	8	OTM (ICT)	WZPDCL Board	GOB	850.81	Planned Dates Planned Days Actual Dates	15-Jul-19 0 0	12-Aug-19 42 0	2-Sep-19 21 0	23-Sep-19 21 0	30-Sep-19 7 0	28-Oct-19 28 0	119	90
GD 14	Supply & Delivery of 33 KV and 11 KV CT and PT	Nos.	LS	OTM (NCT)	WZPDCL Board	GOB	643.24	Planned Dates Planned Days Actual Dates	9-Mar-19 0 0	8-Apr-19 28 0	21-Apr-19 14 0	5-May-19 14 0	12-May-19 7 0	9-Jun-19 28 0	91	120
GD 17	Supply, Delivery, Testing & commissioning of 2* 20/26.66 MVA Sub-Station Renovation on turn key basis	Nos	5	OTM (ICT)	WZPDCL Board	GOB	4,849.20	Planned Dates Planned Days Actual Dates	25-Jun-19 0 0	6-Aug-19 42 0	20-Aug-19 21 0	3-Sep-19 21 0	10-Sep-19 7 0	8-Oct-19 28 0	119	180
GD21	Supply, Delivery, Testing & commissioning of 2* 20/26.66 MVA Sub-Station New (GIS) on turn key basis	Nos.	1	OTM (ICT)	WZPDCL Board	GOB	2,014.50	Planned Dates Planned Days Actual Dates	25-Jun-19 0 0	6-Aug-19 42 0	20-Aug-19 21 0	3-Sep-19 21 0	10-Sep-19 7 0	8-Oct-19 28 0	119	240
GD 28	Supply, delivery of Oil Centrifuging Machine	Nos.	6	OTM (ICT)	Management	GOB	153.29	Actual Dates Planned Dates Planned Days Actual Dates	10-Jul-19 0 0	21-Aug-19 42 0	4-Sep-19 14 0	18-Sep-19 14 0	25-Sep-19 7 0	23-Oct-19 28 0	105	90
GD 30	Supply, delivery of Jeep	Nos.	1	DPM	WZPDCL Board	WZPDCL	90.695	Planned Dates Planned Days Actual Dates	20-Aug-19 0 0	1-Oct-19 42 0	15-Oct-19 14 0	29-Oct-19 14 0	5-Nov-19 7 0	3-Dec-19 28 0	105	90
GD 31	Supply and delivery of Fork Lift with 05 Ton Trolley.	Nos.	2	OTM (ICT)	Management	GOB	207.519	Planned Dates Planned Days Actual Dates	20-Feb-19 0 0	17-Apr-19 42 0	30-Apr-19 14 0	14-May-19 14 0	21-May-19 7 0	18-Jun-19 28 0	105	90
GD 32	Supply, delivery of Meter Testing Set	Nos.	3	OTM (ICT)	Management	GOB	54.00	Planned Dates Planned Days Actual Dates	23-Jul-19 0 0	3-Sep-19 42 0	17-Sep-19 14 0	1-Oct-19 14 0	8-Oct-19 7 0	5-Nov-19 28 0	105	90
GD 33	Supply, delivery of Digital Trolley	Nos.	8	OTM (ICT)	Management	GOB	41.90	Planned Dates Planned Days Actual Dates	23-Jul-19 0 0	3-Sep-19 42 0	17-Sep-19 14 0	1-Oct-19 14 0	8-Oct-19 7 0	5-Nov-19 28 0	105	90
GD 33	Supply, delivery of Digital Insulation Resistance Tester (5KV)	Nos.	20	OTM (ICT)	Management	GOB	73.04	Planned Dates Planned Days Actual Dates	23-Jul-19 0 0	3-Sep-19 42 0	17-Sep-19 14 0	1-Oct-19 14 0	8-Oct-19 7 0	5-Nov-19 28 0	105	90
GD 33	Supply, delivery of Digital Clip on Meter	Nos.	50	OTM (ICT)	Management	GOB	73.04	Planned Dates Planned Days Actual Dates	23-Jul-19 0 0	3-Sep-19 42 0	17-Sep-19 14 0	1-Oct-19 14 0	8-Oct-19 7 0	5-Nov-19 28 0	105	90
Total							9,368.42									



 Project Director
 West Zone Power Distribution Company Limited
 Dhaka, Bangladesh


 ৩০-০৬-২০
 মোঃ আর হাসান
 নির্বাহী পরিচালক (প্রকৌশল) ডপওয়ার
 ওজোপাউলিসিসি, কুমিল্লা


Annual Procurement 2019-20

Ministry/Division: Power Division, Power, Energy and Mineral Resources/Power
 Agency: West Zone Power Distribution Company Limited.(WZPDCL)
 Procuring Entity : Project Director
 Project/Program: Expansion and Upgradation of Power Distribution System Project in west zone area.


Package No	Lot No.	Description of Package Goods	Unit	Qty.	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estimated Cost in Lac Taka	Time Code for Process	Invite/ Advetise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Lac Taka	
																Total Time to Completion of Contract	Signature
GD1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
	GD1	Supply and Delivery of Different Type of Insulator	LS	LS	DPM/ OTM (NCT)	WZPDCL Board	GOB	1500.00	Planned Dates Actual Dates	7/20/2019	8/17/2019	8/31/2019	9/14/2019	9/21/2019	10/19/2019	91	150
	Total(GD1)							1500.00									
GD2	GD2(Lot-a)	Supply and Delivery of ACSR Merlin Conductor	KM	200				452.00	Planned Dates	7/25/2019	8/22/2019	9/5/2019	9/19/2019	9/26/2019	10/24/2019		
	GD2(Lot-b)	Supply and Delivery of ACSR Merlin Conductor	KM	200		WZPDCL Board	GOB	452.00	Planned Dates	0	28	14	14	7	28	91	90
	GD2(Lot-c)	Supply and Delivery of ACSR Merlin Conductor	KM	200				452.00	Actual Dates								
Total(GD2)				600				1356.00									
GD3	GD3 (Lot-a)	Design, Supply, Installation, Testing and Commissioning of 2x20/26.66 MVA Power Transformer including Sub Station Materials (GIS)(New)(S&D, Chuadanga) on Turnkey Basis.	Nos.	1		WZPDCL Board	GOB	2401.00	Planned Dates	8/28/2019	9/25/2019	10/9/2019	10/23/2019	10/30/2019	11/27/2019		
	GD3 (Lot-b)	Design, Supply, Installation, Testing and Commissioning of 2x20/26.66 MVA Power Transformer including Sub Station Materials (GIS)(New)(S&D-1, Jessore) on Turnkey Basis.	Nos.	1				2401.00	Planned Dates	0	28	14	14	7	28	91	240
	Total(GD3)				2				4802.00								
GD4	GD4 (Lot-a)	Design, Supply, Installation, Testing and Commissioning of 2x20/26.66 MVA Power Transformer including Sub Station Materials (GIS)(New)(S&D-1, Khulna)	Nos.	1		WZPDCL Board	GOB	2401.00	Planned Dates	8/28/2019	9/25/2019	10/9/2019	10/23/2019	10/30/2019	11/27/2019		
	GD4 (Lot-b)	Design, Supply, Installation, Testing and Commissioning of 2x20/26.66 MVA Power Transformer including Sub Station Materials (GIS)(New)(S&D-4, Khulna) on turnkey basis.	Nos.	1				2401.00	Planned Dates	0	28	14	14	7	28	91	240
	Total(GD4)				2				4802.00								
GD5	GD5 (Lot-a)	Design, Supply, Installation, Testing and Commissioning of 2x20/26.66 MVA Power Transformer including Sub Station Materials (AIS)(New)(ESU, Vanga, O&M Circle, Faridpur) on Turnkey Basis.	Nos.	1		WZPDCL Board	GOB	1660.62	Planned Dates	8/28/2019	9/25/2019	10/9/2019	10/23/2019	10/30/2019	11/27/2019		
	GD5 (Lot-b)	Design, Supply, Installation, Testing and Commissioning of 2x20/26.66 MVA Power Transformer including Sub Station Materials (AIS)(New)(ESU, Bholra) on Turnkey Basis.	Nos.	1				1660.62	Planned Dates	0	28	14	14	7	28	91	180
	Total(GD5)				2				3321.24								



 মোঃ মাসুদ হোসেন
 উপ-বিভাগীয় পরিচালক
 বিদ্যুৎ বিতরণ ব্যবস্থার সংস্কার ও আপগ্রেডেশন একক
 ওজোপাডিকোলিঙ্গ, খুলনা।





 প্রকৌঃ মোঃ আবু হাসান
 একক পরিচালক
 বিদ্যুৎ বিতরণ ব্যবস্থার সংস্কার ও আপগ্রেডেশন একক
 ওজোপাডিকোলিঙ্গ, খুলনা।




 মোঃ আবু হাসান
 নির্বাহী পরিচালক (প্রকৌঃ)
 ওজোপাডিকোলিঙ্গ, খুলনা।


Package No	Lot No.	Description of Package Goods	Unit	Qty.	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estimated Cost in Lac Taka	Time Code for Process	Invite/ Advetise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total Time to Completion of Contract	Time for Completion of Contract	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	
GD 6	GD6 (Lot-a)	Design, Supply, Installation, Testing and Commissioning of 2x20/26.66 MVA Power Transformer including Sub Station Materials (AIS)(New)(S&D-2, Barisal) on Turnkey Basis.	Nos.	1	OTM (ICT)	WZPDCL Board	GOB	1660.62	Planned Dates	2/20/2020	3/19/2020	4/2/2020	4/16/2020	4/23/2020	5/21/2020			
	GD6 (Lot-b)	Design, Supply, Installation, Testing and Commissioning of 2x20/26.66 MVA Power Transformer including Sub Station Materials (AIS)(New)(ESU, Shariatpur) on Turnkey Basis.	Nos.	1				1660.62	Planned Days	0	28	14	14	7	28	91	180	
	Total(GD6)				2				3321.24									
GD 7	GD 7 (Lot-a)	Design, Supply, Installation, Testing and Commissioning of 2x10/13.33 MVA Power Transformer including Sub Station Materials (Regular Type)(AIS New) (Battala, S&D, Jhenaidah) on Turnkey Basis.		1				1289.00	Planned Dates	3/10/2020	4/7/2020	4/21/2020	5/5/2020	5/11/2020	6/9/2020			
	GD 7 (Lot-b)	Design, Supply, Installation, Testing and Commissioning of 2x10/13.33 MVA Power Transformer including Sub Station Materials (Regular Type)(AIS New) (Canterment, S&D-2, Jessore) on Turnkey Basis.		1				1289.00	Planned Days	0	28	14	14	7	28	91	180	
	GD 7 (Lot-c)	Design, Supply, Installation, Testing and Commissioning of 2x10/13.33 MVA Power Transformer including Sub Station Materials (Regular Type)(AIS New) (TTC, S&D-1, Faridpur) on Turnkey Basis.	Nos.	1	OTM (ICT)	WZPDCL Board	GOB	1289.00	Actual Dates									
	GD 7 (Lot-d)	Design, Supply, Installation, Testing and Commissioning of 2x10/13.33 MVA Power Transformer including Sub Station Materials (Regular Type)(AIS New) (Boallia, Pangsha ESU, O&M Circle, Faridpur) on Turnkey Basis.		1				1289.00										
Total(GD7)				4				5156.00										


 মোঃ
 উপ-বিভাগীয় অফিসার
 বিদ্যুৎ বিভাগ ব্যবস্থার সঞ্চালন
 আপগ্রেডেশন প্রকল্প
 ওজোপাডিকোলিং, যুগনা।


 মোঃ আর হাসান
 প্রকল্প পরিচালক
 বিদ্যুৎ বিভাগ ব্যবস্থা সঞ্চালন ও আপগ্রেডেশন প্রকল্প
 ওজোপাডিকোলিং, যুগনা।

 মোঃ আর হাসান
 নির্বাহী পরিচালক (প্রকৌশল) ডাঃ
 ওজোপাডিকোলিং, যুগনা।


Package No	Lot No.	Description of Package Goods	Unit	Qty.	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estimated Cost in Lac Taka	Time Code for Process	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total Time to Completion of Contract		
GD 8	2	3 Design, Supply, Installation, Testing and Commissioning of 2x10/13.33 MVA Power Transformer including Sub Station Materials (Regular Type)(AIS New) (ESU , Madaripur) on Turnkey Basis.	Nos.	4	6	7	8	9	10	11	12	13	14	15	16	17	18	
				1														
				1														
				1														
GD 8	Lot-d	Commissioning of 2x10/13.33 MVA Power Transformer including Sub Station Materials (Regular Type)(AIS New) (Goalanda ESU, O&M Circle, Faridpur) on Turnkey Basis.	Nos.	1	OTM (ICT)	WZPDCL Board	GOB	1289.00	Planned Dates	0	28	14	14	7	28	91	180	
				1														
				1														
				1														
Total(GD8)				4			5156.00											
GD09	Lot-a	Design, Supply, Installation, Testing and Commissioning of 2x20/26.66 MVA Sub-station for equipments renovation (Regular Type) (City Main, S&D-1, Khulina) on turnkey Basis.	Nos.	1	6	7	8	92	Planned Dates	10/20/2019	11/17/2019	12/1/2019	12/15/2019	12/22/2019	1/19/2020	91	180	
				4														
				3														
				4														
GD09	Lot-b	Design, Supply, Installation, Testing and Commissioning of 2x10/13.33 MVA Sub-station for equipments renovation (Regular Type) (Labanchora, Gollamari, Bagerhat & Mirerdang, O&M Circle, Khulina) on Turnkey Basis.	Nos.	4	OTM (ICT)	WZPDCL Board	GOB	1567.68	Planned Dates	0	28	14	14	7	28	91	180	
				3														
				4														
				4														
Total(GD09)				12			4750.04											



 মোঃ ১৪/০৬/১৯
 উপ-বিজ্ঞানীয় অফিসার
 বিদ্যুৎ বিভাগ বারুয়া সম্প্রদায় ও
 আপগ্রেডেশন অফিস
 ওজোপাডিকোলিঃ, বুলনা।



 ১৪.০৬.১৯
 প্রকৌঃ মোঃ আবু হাসান
 প্রকল্প পরিচালক
 বিদ্যুৎ বিভাগ বারুয়া সম্প্রদায় ও আপগ্রেডেশন অফিস
 ওজোপাডিকোলিঃ, বুলনা।


 ১০.০৬.১৯
 মোঃ আবু হাসান
 বিদ্যুৎ বিভাগ
 ওজোপাডিকোলিঃ


Package No	Lot No.	Description of Package Goods	Unit	Qty.	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estimated Cost in Lac Taka	Time Code for Process	Invite/ Advise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total Time to Complete of Contract	Time for Completion of Contract	
GD 10	2	Design, Supply, Installation, Testing and Commissioning of 2x10/13.33 MVA Power Transformer including Sub Station Materials (Regular Type) (AIS New) (Sathkhira ESU, Sathkhira) on Turnkey Basis.	Nos.	1	OTM (ICT)	WZPDC Board	8	1289.00	Planned Dates	1/20/2020	2/17/2020	3/2/2020	3/16/2020	3/23/2020	4/20/2020	17	18	
		Design, Supply, Installation, Testing and Commissioning of 2x10/13.33 MVA Power Transformer including Sub Station Materials (Regular Type) (AIS New) (Damodor, Fultaia ESU, Khulna) on Turnkey Basis.	Nos.	1	OTM (ICT)	WZPDC Board	8	1289.00	Planned Days	0	28	14	14	7	28			
		Design, Supply, Installation, Testing and Commissioning of 2x10/13.33 MVA Power Transformer including Sub Station Materials (Regular Type) (AIS New) (Jumjampur, S&D-2, Jessore) on Turnkey Basis.	Nos.	1	OTM (ICT)	WZPDC Board	8	1289.00	Actual Dates									
		Design, Supply, Installation, Testing and Commissioning of 2x10/13.33 MVA Power Transformer including Sub Station Materials (Regular Type) (AIS New) (Khazanager, S&D-1, Kushtia) on Turnkey Basis.	Nos.	1	OTM (ICT)	WZPDC Board	8	1289.00									91	180
	Total(GD10)			4				5156.00										
GD11		Design, Supply, Installation, Testing and Commissioning of 2x20/26.66 MVA Power Transformer including Sub Station Materials (Capacity Development Regular Type)(Reno.) (Central SS, Khulna) on Turnkey Basis.	Nos.	1	OTM (ICT)	WZPDC Board	8	1078.00	Planned Dates	8/10/2019	9/7/2019	9/21/2019	10/5/2019	10/12/2019	11/9/2019			
		Design, Supply, Installation, Testing and Commissioning of 2x20/26.66 MVA Power Transformer including Sub Station Materials (Capacity Development Regular Type)(Reno.) (Jhikuli SS, Faridpur) on Turnkey Basis.	Nos.	1	OTM (ICT)	WZPDC Board	8	1078.00	Planned Days	0	28	14	14	7	28			
		Design, Supply, Installation, Testing and Commissioning of 2x20/26.66 MVA Power Transformer including Sub Station Materials (Capacity Development Regular Type)(Reno.) (Mozompur SS, S&D-1, Kushtia) on Turnkey Basis.	Nos.	1	OTM (ICT)	WZPDC Board	8	1078.00	Actual Dates									
		Design, Supply, Installation, Testing and Commissioning of 2x20/26.66 MVA Power Transformer including Sub Station Materials (Capacity Development Regular Type)(Reno.) (Housing SS, S&D-2, Kushtia) on Turnkey Basis.	Nos.	1	OTM (ICT)	WZPDC Board	8	1078.00									91	180
	Total(GD11)			4				4312.00										



 মোঃ মোঃ ১৪/০৬/১৯
 উপ-পরিচালক, যন্ত্রাঙ্গ
 বিদ্যুৎ বিতরণ ব্যবস্থার সঞ্চালনা
 আপেক্ষিকেশন একক
 ওজোপাতিকোলিং, বুলনা।



 মোঃ মোঃ আবু হাসান
 প্রকল্প পরিচালক
 বিদ্যুৎ বিতরণ ব্যবস্থা সম্প্রদান ও আপেক্ষিকেশন একক
 ওজোপাতিকোলিং, বুলনা।


 মোঃ মোঃ আবু হাঃ
 নির্বাহী পরিচালক (প্রকৌশল)
 ওজোপাতিকোলিং


Package No	Lot No.	Description of Package Goods	Unit	Qty.	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estimated Cost in Lac Taka	Time Code for Process	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total Time to Completion of Contract		
GD12	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	
	GD12 (Lot-a)	Design, Supply, Installation, Testing and Commissioning of 2x10/13.33 MVA Power Transformer including Sub Station Materials (Capacity Development Regular Type)(Reno.) (Court Chadpur, O&M Circle, Kushtia) on Turnkey Basis.	Nos.	1	OTM (ICT)	WZPDCL Board	GOB	1177.00	Planned Dates	8/10/2019	9/7/2019	9/21/2019	10/5/2019	10/12/2019	11/9/2019			
	GD12 (Lot-b)	Design, Supply, Installation, Testing and Commissioning of 2x10/13.33 MVA Power Transformer including Sub Station Materials (Capacity Development Regular Type)(Reno.) (Hatgopal Pur, O&M Circle, Kushtia) on Turnkey Basis.	Nos.	1	OTM (ICT)	WZPDCL Board	GOB	1177.00	Planned Dates	0	28	14	14	7	28			
	GD12 (Lot-c)	Design, Supply, Installation, Testing and Commissioning of 2x10/13.33 MVA Power Transformer including Sub Station Materials (Capacity Development Regular Type)(Reno.) (Alamdang, O&M Circle, Kushtia) on Turnkey Basis.	Nos.	1	OTM (ICT)	WZPDCL Board	GOB	1177.00	Actual Dates								91	180
		Total(GD12)		4				4708.00										
GD13	GD13 (Lot-a)	Design, Supply, Installation, Testing and Commissioning of 2x10/13.33 MVA Power Transformer including Sub Station Materials (Capacity Development Regular Type)(Reno.) (Sadarpur, O&M Circle, Faridpur) on Turnkey Basis.	Nos.	1	OTM (ICT)	WZPDCL Board	GOB	1177.00	Planned Dates	9/20/2019	10/18/2019	11/1/2019	11/15/2019	11/22/2019	12/20/2019			
	GD13 (Lot-b)	Design, Supply, Installation, Testing and Commissioning of 2x10/13.33 MVA Power Transformer including Sub Station Materials (Capacity Development Regular Type)(Reno.) (Vanga, O&M Circle, Faridpur) on Turnkey Basis.	Nos.	1	OTM (ICT)	WZPDCL Board	GOB	1177.00	Planned Dates	0	28	14	14	7	28			
	GD13 (Lot-c)	Design, Supply, Installation, Testing and Commissioning of 2x10/13.33 MVA Power Transformer including Sub Station Materials (Capacity Development Regular Type)(Reno.) (Nalicy, O&M Circle, Barisal) on Turnkey Basis.	Nos.	1	OTM (ICT)	WZPDCL Board	GOB	1177.00	Actual Dates								91	180
	GD13 (Lot-d)	Design, Supply, Installation, Testing and Commissioning of 2x10/13.33 MVA Power Transformer including Sub Station Materials (Capacity Development Regular Type)(Reno.) (Kathalia, O&M Circle, Barisal) on Turnkey Basis.	Nos.	1	OTM (ICT)	WZPDCL Board	GOB	1177.00	Actual Dates									
		Total(GD13)		4				4708.00										



 মোঃ আব্বাস হাঃ
 সিনিয়র পরিচালক (মালিক)
 ওজোপাডিবেকোপিং, খুলনা।



 মোঃ আব্বাস হাঃ
 সিনিয়র পরিচালক
 প্রকল্প পরিচালক
 বিদ্যুৎ বিতরণ ব্যবস্থা সংস্কার ও আপগ্রেডেশন প্রকল্প
 ওজোপাডিবেকোপিং, খুলনা।


 মোঃ আব্বাস হাঃ
 সিনিয়র পরিচালক
 বিদ্যুৎ বিতরণ ব্যবস্থা সংস্কার ও আপগ্রেডেশন প্রকল্প
 ওজোপাডিবেকোপিং, খুলনা।


Package No	Lot No.	Description of Package Goods	Unit	Qty.	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estimated Cost in Lac Taka	Time Code for Process	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total Time to Completion of Contract		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	
	GD14 (Lot-a)	Design, Supply, Installation, Testing and Commissioning of 2x10/13.33 MVA Power Transformer including Sub Station Materials (Capacity Development Regular Type)(Reno.) (Rupsha, S&D-4, Khulina) on Turnkey Basis.	Nos.	1	OTM (ICT)	WZPDCL Board	GOB	1177.00	Planned Dates	12/30/2019	1/27/2020	2/10/2020	2/24/2020	3/2/2020	3/30/2020			
	GD14 (Lot-b)	Design, Supply, Installation, Testing and Commissioning of 2x10/13.33 MVA Power Transformer including Sub Station Materials (Capacity Development Regular Type)(Reno.) (ESU, Borhanuddin, Bhoia) on Turnkey Basis.	Nos.	1	OTM (ICT)	WZPDCL Board	GOB	1177.00	Planned Days	0	28	14	14	7	28			
	GD14 (Lot-c)	Design, Supply, Installation, Testing and Commissioning of 2x10/13.33 MVA Power Transformer including Sub Station Materials (Capacity Development Regular Type)(Reno.) (Goalanda ESU, O& M Circle, Faridpur) on Turnkey Basis.	Nos.	1	OTM (ICT)	WZPDCL Board	GOB	1177.00	Actual Dates								91	180
		GD14 (Lot-d)	Design, Supply, Installation, Testing and Commissioning of 2x10/13.33 MVA Power Transformer including Sub Station Materials (Capacity Development Regular Type)(Reno.) (Shartpur ESU, Shartpur, O& M Circle, Faridpur) on Turnkey Basis.	Nos.	1	WZPDCL Board	GOB	1177.00										
		Total(GD14)		4				4708.00										
GD15	GD15 (Lot-a)	Design, Supply, Installation, Testing and Commissioning of 2x10/13.33 MVA Power Transformer including Sub Station Materials (Capacity Development Regular Type)(Reno.) (Pukuria, Vanga ESU, O& M Circle, Faridpur) on Turnkey Basis.	Nos.	1	OTM (ICT)	WZPDCL Board	GOB	1177.00	Planned Dates	12/15/2019	1/12/2020	1/26/2020	2/9/2020	2/16/2020	3/15/2020			
	GD15 (Lot-b)	Design, Supply, Installation, Testing and Commissioning of 2x10/13.33 MVA Power Transformer including Sub Station Materials (Capacity Development Regular Type)(Reno.) (Punsha ESU, O& M Circle, Faridpur) on Turnkey Basis.	Nos.	1	OTM (ICT)	WZPDCL Board	GOB	1177.00	Planned Days	0	28	14	14	7	28			
	GD15 (Lot-c)	Design, Supply, Installation, Testing and Commissioning of 2x10/13.33 MVA Power Transformer including Sub Station Materials (Capacity Development Regular Type)(Reno.) (Shailokupa, S&D, Jhenaidah) on Turnkey Basis.	Nos.	1	OTM (ICT)	WZPDCL Board	GOB	1177.00	Actual Dates								91	180
	GD15 (Lot-d)	Design, Supply, Installation, Testing and Commissioning of 2x10/13.33 MVA Power Transformer including Sub Station Materials (Capacity Development Regular Type)(Reno.) (Shaduhati, S&D, Jhenaidah) on Turnkey Basis.	Nos.	1	OTM (ICT)	WZPDCL Board	GOB	1177.00										
		Total(GD15)		4			4708.00											


 মোঃ ইউসুফ
 উপ-সচিব
 বিদ্যুৎ বিতরণ ব্যবস্থার সম্প্রদায় ও
 আপগ্রুটোলক প্রকল্প
 ওজোপাতিভোকালিঃ, খুলনা।


 মোঃ ইউসুফ
 প্রকৌঃ মোঃ আবু হাসান
 প্রকল্প পরিচালক
 বিদ্যুৎ বিতরণ ব্যবস্থা সম্প্রদায় ও আপগ্রুটোলক প্রকল্প
 ওজোপাতিভোকালিঃ, খুলনা।


 মোঃ আবু হাসান
 নির্বাহী পরিচালক (প্রকৌঃ) ডায়রেক্টর
 ওজোপাতিভোকালিঃ, খুলনা।

Package No	Lot No.	Description of Package Goods	Unit	Qty.	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estimated Cost in Lac Taka	Time Code for Process	Invite/ Advise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total Time to Complete Contract	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
	GD 16 (Lot-a)	Design, Supply, Installation, Testing and Commissioning of 2x10/13.33 MVA Power Transformer including Sub Station Materials (Regular Type)(AIS New) (Arpara, Madhukhali ESU, O&M Circle, Faridpur) on Turnkey Basis.	Nos.	1	OTM (NCT)	WZPDCL Board	GOB	1289.00	Planned Dates	4/10/2020	5/8/2020	5/22/2020	6/5/2020	6/12/2020	7/10/2020		
	GD 16 (Lot-b)	Design, Supply, Installation, Testing and Commissioning of 2x10/13.33 MVA Power Transformer including Sub Station Materials (Regular Type)(AIS New) (Nabagram, S&D-1, Barisal) on Turnkey Basis.	Nos.	1	OTM (NCT)	WZPDCL Board	GOB	1289.00	Planned Dates	0	28	14	14	7	28	91	180
	GD 16 (Lot-c)	Design, Supply, Installation, Testing and Commissioning of 2x10/13.33 MVA Power Transformer including Sub Station Materials (Regular Type)(AIS New) (Borhanuddin , Bholia) on Turnkey Basis.	Nos.	1	OTM (NCT)	WZPDCL Board	GOB	1289.00	Actual Dates								
	GD 16 (Lot-d)	Design, Supply, Installation, Testing and Commissioning of 2x10/13.33 MVA Power Transformer including Sub Station Materials (Regular Type)(AIS New) (Sadarpur ESU, O&M Circle, Faridpur) on Turnkey Basis.	Nos.	1	OTM (NCT)	WZPDCL Board	GOB	1289.00	Actual Dates								
	GD 16 (Lot-e)	Design, Supply, Installation, Testing and Commissioning of 2x10/13.33 MVA Power Transformer including Sub Station Materials (Regular Type)(AIS New) (S&D-3, Khulna) on Turnkey Basis.	Nos.	1	OTM (NCT)	WZPDCL Board	GOB	1289.00	Actual Dates								
		Total(GD16)		5				6445.00									
GD 17	GD 17	Acquisition / Purchase of Land	Acre		OTM (NCT)	WZPDCL Board	GOB	12800.00	Planned Dates	4/15/2020	5/13/2020	5/27/2020	6/10/2020	6/17/2020	7/15/2020	91	120
GD 18	GD 18	Supply and Delivery of 11 KV LA & DOFC	Sets	500	OTM (NCT)	Management	GOB	67.20	Planned Dates	9/10/2019	10/8/2019	10/22/2019	11/5/2019	11/12/2019	12/10/2019	91	120
GD 19	GD 19	Supply and Delivery of MCCB (Enclosure, Clamp & Lug) 0.4KV 200 Ampere	Sets	1722	OTM (NCT)	WZPDCL Board	GOB	1170.96	Planned Dates	8/20/2019	9/17/2019	10/1/2019	10/15/2019	10/22/2019	11/19/2019	91	120
GD 20	GD 20	Supply and Delivery of 2 Way Pole band for 15 meter Pole	Nos.	8600	OTM (NCT)	Management	GOB	36.98	Planned Dates	8/15/2019	9/12/2019	9/26/2019	10/10/2019	10/17/2019	11/14/2019	91	120
		Total						82984.66									




 মোঃ মাসুদ রাসা

 উপ-পরিচালক (প্রকল্প)

 বিদ্যুৎ বিভাগ

 ওজোপাড়িকোলিঃ, খুলনা।




 মোঃ মাসুদ রাসা

 প্রকল্প পরিচালক

 বিদ্যুৎ বিভাগ

 ওজোপাড়িকোলিঃ, খুলনা।




 মোঃ মাসুদ রাসা

 উপ-পরিচালক (প্রকল্প)

 বিদ্যুৎ বিভাগ

 ওজোপাড়িকোলিঃ, খুলনা।



 মোঃ আব্বাস হাসান

 উপ-পরিচালক (প্রকল্প)

 বিদ্যুৎ বিভাগ

 ওজোপাড়িকোলিঃ, খুলনা।

Annual Procurement Plan for 2019-20 (FY 2019-20)

Ministry/Division: Power Division, Power, Energy and Mineral Resources/Power
 Agency: West Zone Power Distribution Company Limited.(WZPDCL)
 Procuring Entity : Project Director
 Project/Program: Extension & Augmentation of Power Distribution System Project in West Zone Area.


Package No	Lot No.	Description of Package Goods	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estimated Cost in Lac Taka	Time Code for Process	Invite/ Advise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total Time to Contract Signature	Time for Completion of Contract	Lac Taka
GD1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	
	GD1 (Lot-A)	Supply and Delivery of Distribution line Accessories Project Store : Khulna	LS	To be calculated				600.00	Planned Dates 7/15/2019	0	8/12/2019	9/2/2019	9/23/2019	9/30/2019	10/21/2019		90	
	GD1 (Lot-B)	Supply and Delivery of Distribution line Accessories Project Store : Jhenaidah	LS	To be calculated				1215.00	Planned Dates 7/15/2019	0	8/12/2019	9/2/2019	9/23/2019	9/30/2019	10/21/2019	98	90	
	GD1 (Lot-C)	Supply and Delivery of Distribution line Accessories Project Store : Faridpur	LS	To be calculated				1415.00	Planned Dates 7/15/2019	0	8/12/2019	9/2/2019	9/23/2019	9/30/2019	10/21/2019	98	90	
GD1 (Lot-D)	Supply and Delivery of Distribution line Accessories Project Store : Barisal	LS	To be calculated				650.00	Planned Dates 7/15/2019	0	8/12/2019	9/2/2019	9/23/2019	9/30/2019	10/21/2019	98	90	1/19/2020	
Sub Total (GD-1)																		
GD2	GD2	Supply and Delivery of Different Type Midspan joint, Preformed termination Grip & H Type Compressor Connector at Different Project store	LS	To be calculated				3880.00	Planned Dates 7/22/2019	0	8/19/2019	9/9/2019	9/30/2019	10/7/2019	10/28/2019	98	90	
GD3	GD3 (Lot-a)	Supply and Delivery of 11/0.4KV 200 KVA Distribution Transformer Project Store: Khulna & Barisal	Nos	122				427.00	Planned Dates 7/22/2019	0	8/19/2019	9/9/2019	9/30/2019	10/7/2019	10/28/2019	98	90	
	GD3 (Lot-b)	Supply and Delivery of 11/0.4KV 200 KVA Distribution Transformer Project Store: Jhenaidah	Nos	369				1291.50	Planned Dates 7/22/2019	0	8/19/2019	9/9/2019	9/30/2019	10/7/2019	10/28/2019	98	90	
	GD3 (Lot-c)	Supply and Delivery of 11/0.4KV 200 KVA Distribution Transformer Project Store: Faridpur	Nos	189				661.50	Planned Dates 7/22/2019	0	8/19/2019	9/9/2019	9/30/2019	10/7/2019	10/28/2019	98	90	1/26/2020
Sub Total (GD3)																		
Sub Total (GD3)																		
Sub Total (GD3)																		


১৯/০৬/১৯
 ৩০.০৬.১৯
 (মোঃ মোহেদী হাসান)
 উপ-বিভাগীয় প্রকৌশলী
 বিদ্যুৎ বিভাগ ব্যবহার সম্পর্কিত ও
 পরিবর্তন প্রকল্প
 ওজো-পাউন্ডাকালিঃ, বুলানা।


৩০.০৬.১৯
 Md. Shafiqul Islam
 Project Director
 Extension & Augmentation of
 Power Distribution System Project
 WZPDCL, Khulna.

১৯/০৬/১৯
 ৩০.০৬.১৯
 (মোঃ মোহেদী হাসান)
 উপ-বিভাগীয় প্রকৌশলী
 বিদ্যুৎ বিভাগ ব্যবহার সম্পর্কিত ও
 পরিবর্তন প্রকল্প
 ওজো-পাউন্ডাকালিঃ, বুলানা।


Package No	Lot No.	Description of Package Goods	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estimated Cost in Lac Taka	Time Code for Process	Invite/ Advise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total Time to Contract Signature	Time for Completion of Contract
GD4	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
	GD4 (Lot-a)	Supply and Delivery of 11/0.4KV 250 KVA Distribution Transformer Project Store: Khulna & Barisal	Nos	96				360.00	Planned Dates Planned Days Actual Dates	8/12/2019 0 Actual Dates	9/9/2019 28	9/30/2019 21	10/21/2019 21	10/28/2019 7	11/18/2019 21	98	2/16/2020
	GD4 (Lot-b)	Supply and Delivery of 11/0.4KV 250 KVA Distribution Transformer Project Store: Jhenaidah	Nos	363	OTM (NCT)	WZPDCL Board	GOB	1361.25	Planned Dates Planned Days Actual Dates	8/12/2019 0 Actual Dates	9/9/2019 28	9/30/2019 21	10/21/2019 21	10/28/2019 7	11/18/2019 21	98	2/16/2020
	GD4 (Lot-c)	Supply and Delivery of 11/0.4KV 250 KVA Distribution Transformer Project Store: Faridpur	Nos	191				716.25	Planned Dates Planned Days Actual Dates	8/12/2019 0 Actual Dates	9/9/2019 28	9/30/2019 21	10/21/2019 21	10/28/2019 7	11/18/2019 21	98	2/16/2020
		Sub Total (GD4)	Nos	650				2437.50									
GD5	GD5 (Lot-a)	12 Meter 350 DAN SPC Pole	Nos	1590				541.55	Planned Dates Planned Days Actual Dates	8/26/2019 0 Actual Dates	9/23/2019 28	10/14/2019 21	11/4/2019 21	11/11/2019 7	12/2/2019 21	98	3/1/2020
	GD5 (Lot-b)	12 Meter 350 DAN SPC Pole	Nos	2288				779.29	Planned Dates Planned Days Actual Dates	8/26/2019 0 Actual Dates	9/23/2019 28	10/14/2019 21	11/4/2019 21	11/11/2019 7	12/2/2019 21	98	3/1/2020
	GD5 (Lot-c)	12 Meter 350 DAN SPC Pole	Nos	3940	OTM (NCT)	WZPDCL Board	GOB	1341.96	Planned Dates Planned Days Actual Dates	8/26/2019 0 Actual Dates	9/23/2019 28	10/14/2019 21	11/4/2019 21	11/11/2019 7	12/2/2019 21	98	3/1/2020
	GD5 (Lot-d)	12 Meter 350 DAN SPC Pole	Nos	2400				817.44	Planned Dates Planned Days Actual Dates	8/26/2019 0 Actual Dates	9/23/2019 28	10/14/2019 21	11/4/2019 21	11/11/2019 7	12/2/2019 21	98	3/1/2020
		Sub Total (GD5)	Nos	10218				3480.25									



 30.06.19
 (স্বাক্ষরিতঃ) (স্বাক্ষরিতঃ)
 উদ্বৃত্তিকারী (স্বাক্ষরিতঃ)
 বিদ্যুৎ বিতরণ ব্যবস্থার সম্প্রসারণ ও
 পরিবর্তন প্রকল্প
 প্রকল্প পরিচালক (স্বাক্ষরিতঃ), খুলনা।



 30.06.19
 Md. Shafiqul Islam
 Project Director
 Extension & Augmentation of
 Power Distribution System Project
 WZPDCL, Khulna.


 30.06.19
 (স্বাক্ষরিতঃ) (স্বাক্ষরিতঃ)
 উদ্বৃত্তিকারী (স্বাক্ষরিতঃ)
 বিদ্যুৎ বিতরণ ব্যবস্থার সম্প্রসারণ ও
 পরিবর্তন প্রকল্প
 প্রকল্প পরিচালক (স্বাক্ষরিতঃ), খুলনা।


Package No	Lot No.	Description of Package Goods	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estimated Cost in Lac Taka	Time Code for Process	Invite/ Advise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total Time to Contract Signature	Time for Completion of Contract
GD6	1	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
	GD6 (Lot-a)	9 Meter 200 DAN SPC Pole	Nos	2445				342.30	Planned Dates	8/26/2019	9/23/2019	10/14/2019	11/4/2019	11/11/2019	12/2/2019		90
	GD6 (Lot-b)	9 Meter 200 DAN SPC Pole	Nos	2085	OTM (NCT)	WZPDCL Board	GOB	291.90	Actual Dates	8/26/2019	9/23/2019	10/14/2019	11/4/2019	11/11/2019	12/2/2019	98	3/1/2020
	GD6 (Lot-c)	9 Meter 200 DAN SPC Pole	Nos	1285				179.90	Planned Dates	8/26/2019	9/23/2019	10/14/2019	11/4/2019	11/11/2019	12/2/2019	98	3/1/2020
		Sub Total (GD6)	Nos	5815			814.10		Actual Dates								
GD7	GD7 (Lot-a)	ACSR Merlin Conductor	KM	430				774.00	Planned Dates	9/9/2019	10/7/2019	10/28/2019	11/18/2019	11/25/2019	12/16/2019	98	3/15/2020
	GD7 (Lot-b)	ACSR Merlin Conductor	KM	630				1134.00	Actual Dates	9/9/2019	10/7/2019	10/28/2019	11/18/2019	11/25/2019	12/16/2019	98	3/15/2020
	GD7 (Lot-c)	ACSR Merlin Conductor	KM	1975	OTM (NCT)	WZPDCL Board	GOB	3555.00	Planned Dates	9/9/2019	10/7/2019	10/28/2019	11/18/2019	11/25/2019	12/16/2019	98	3/15/2020
	GD7 (Lot-d)	ACSR Merlin Conductor	KM	740				1332.00	Actual Dates	9/9/2019	10/7/2019	10/28/2019	11/18/2019	11/25/2019	12/16/2019	98	3/15/2020
		Sub Total (GD7)	KM	3775			6795.00		Planned Dates								



 30.06.19
 Md. Shafiqul Islam
 Project Director
 Extension & Augmentation of
 Power Distribution System Project
 WZPDCL, Khulna.



 30.06.19
 Md. Shafiqul Islam
 Project Director
 Extension & Augmentation of
 Power Distribution System Project
 WZPDCL, Khulna.


 30.06.19
 Md. Shafiqul Islam
 Project Director
 Extension & Augmentation of
 Power Distribution System Project
 WZPDCL, Khulna.

Package No	Lot No.	Description of Package Goods	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estimated Cost in Lac Taka	Time Code for Process	Invite/ Advise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total Time to Contract Signature	Time for Completion of Contract	
GD8	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	
	GD8 (Lot-a)	AAC WASP (insulated) Conductor	KM	300				399.00	Planned Dates	9/9/2019	10/7/2019	10/28/2019	11/18/2019	11/25/2019	12/16/2019		90	
	GD8 (Lot-b)	AAC WASP (insulated) Conductor	KM	925			GOB	1230.25	Actual Dates	9/9/2019	10/7/2019	10/28/2019	11/18/2019	11/25/2019	12/16/2019	98	90	
	GD8 (Lot-c)	AAC WASP (insulated) Conductor	KM	1400	OTM (NCT)	WZPDCL Board		1862.00	Planned Dates	9/9/2019	10/7/2019	10/28/2019	11/18/2019	11/25/2019	12/16/2019	98	90	
	GD8 (Lot-d)	AAC WASP (insulated) Conductor	KM	475				631.75	Actual Dates	9/9/2019	10/7/2019	10/28/2019	11/18/2019	11/25/2019	12/16/2019	98	90	
	Sub Total (GD8)			KM	3100			4123.00	Planned Dates	9/9/2019	10/7/2019	10/28/2019	11/18/2019	11/25/2019	12/16/2019	98	90	
	GD9	GD9 (Lot-a)	AAC ANT (insulated) Conductor	KM	480				340.80	Planned Dates	9/9/2019	10/7/2019	10/28/2019	11/18/2019	11/25/2019	12/16/2019	98	90
		GD9 (Lot-b)	AAC ANT (insulated) Conductor	KM	585	OTM (NCT)	WZPDCL Board	GOB	415.35	Actual Dates	9/9/2019	10/7/2019	10/28/2019	11/18/2019	11/25/2019	12/16/2019	98	90
		GD9 (Lot-c)	AAC ANT (insulated) Conductor	KM	160				113.60	Planned Dates	9/9/2019	10/7/2019	10/28/2019	11/18/2019	11/25/2019	12/16/2019	98	90
		Sub Total (GD9)			KM	1225			869.75	Actual Dates	9/9/2019	10/7/2019	10/28/2019	11/18/2019	11/25/2019	12/16/2019	98	90


 30.06.19
 (মোঃ মোহেদী হাসান)
 উপ-বিভাগীয় প্রকৌশলী
 বিদ্যুৎ বিতরণ ব্যবস্থার সমন্বয়ক ও
 পরিচালনা প্রকল্প
 ওজো-শক্তিউন্নয়ন, খুলনা।


 30.06.19
 মোঃ আবু হাসান
 বিদ্যুৎ বিতরণ (প্রকৌশল) ডায়রী
 ওজো-শক্তিউন্নয়ন, খুলনা।


 30.06.19
 মোঃ মোহেদী হাসান
 উপ-বিভাগীয় প্রকৌশলী
 বিদ্যুৎ বিতরণ ব্যবস্থার সমন্বয়ক ও
 পরিচালনা প্রকল্প
 ওজো-শক্তিউন্নয়ন, খুলনা।

Package No	Lot No.	Description of Package Goods	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estimated Cost in Lac Taka	Time Code for Process	Invite/ Advise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total Time to Contract Signature	Time for Completion of Contract		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18		
GD10	GD10	Supply and Delivery of TTS	Nos	2000000	OTM (ICT)	Management	GOB	500.00	Planned Dates Planned Days	9/23/2019 0	10/21/2019 28	11/11/2019 21	12/2/2019 21	12/9/2019 7	12/30/2019 21	98	90 3/29/2020		
GD11	GD11	Supply and Delivery of 11KV Metering Unit	Nos	1100	OTM (NCT)	WZPDCL Board	GOB	1540.00	Planned Dates Planned Days	9/23/2019 0	10/21/2019 28	11/11/2019 21	12/2/2019 21	12/9/2019 7	12/30/2019 21	98	90 3/29/2020		
GD12	GD12	Supply and Delivery of LT CT Meter	Nos	500	OTM (NCT)	Management	GOB	75.00	Planned Dates Actual Dates	9/23/2019 0	10/21/2019 28	11/11/2019 21	12/2/2019 21	12/9/2019 7	12/30/2019 21	98	90 3/29/2020		
GD13	GD13	Supply and Delivery of Different Type Insulator	LS	To be calculated	DPM/OTM (NCT)	WZPDCL Board	GOB	1800.00	Planned Dates Planned Days	9/23/2019 0	10/21/2019 28	11/11/2019 21	12/2/2019 21	12/9/2019 7	12/30/2019 21	98	120 4/28/2020		
GD14	GD14	TOOLS	LOT	1	OTM (NCT)	Management	GOB	1600.00	Planned Dates Actual Dates	9/23/2019 0	10/21/2019 28	11/11/2019 21	12/2/2019 21	12/9/2019 7	12/30/2019 21	98	90 3/29/2020		
								Grand Total=										32794.60	

১০.০৬.১৯

১০.০৬.১৯

১০.০৬.১৯

১০.০৬.১৯

১০.০৬.১৯

১০.০৬.১৯

১০.০৬.১৯

১০.০৬.১৯

১০.০৬.১৯

১০.০৬.১৯

১০.০৬.১৯

১০.০৬.১৯

১০.০৬.১৯

১০.০৬.১৯

১০.০৬.১৯

১০.০৬.১৯

১০.০৬.১৯

১০.০৬.১৯


Md. Shafiqul Islam
Project Director
Extension & Augmentation of
Power Distribution System Project
WZPDCL, Khulna.

(মোঃ মোহাম্মদ হোসেন)
উপ-নির্বাহী প্রকৌশলী
শিল্প বিদ্যমান ব্যবস্থার সম্প্রসারণ ও
শক্তিবর্ধন প্রকল্প
ওজোশক্তিউন্নয়ন, খুলনা।

Annual Procurement Plan (FY:2019-20)

Ministry/Division: Power Division, Power, Energy and Mineral Resources/Power
 Agency: West Zone Power Distribution Company Limited.(WZPDCL)
 Procuring Entity : Project Director
 Project/Proj Smart Pre-payment Metering Project for West Zone Power Distribution Company Ltd.(WZPDCL) Area

Package No	Lot No.	Description of Package Goods	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estimated Cost in Lac Taka	Time Code for Process	Invite/ Advise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total Time to Completion of Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
1	Lot-1	Supply, installation, design, Testing & Commissioning of Smart Pre-payment Meter on Turn key Basis with Variation order of Supply, Installation, design, Testing & Commissioning of more 20,000 nos. Smart Pre-payment Meter on Turn key Basis in Khulna Division	Nos	1-φ: 144000,	OTM (ICT)	WZPDCL Board	GOB	7849.88 + 1125.37	Planned Dates	15-01-18	28-03-18	06-06-18	27-06-18	28-06-18	26-07-18	192	28-11-19
				3-φ: 6000					Planned Days	0	72	70	21	1	28		
				Actual Dates													
2	Lot-1	Supply, installation, design, Testing & Commissioning of Smart Pre-payment Meter on Turn key Basis in Jessore Division	Nos	1-φ: 166000,	DPM	WZPDCL Board	GOB	9,959.95	Planned Dates	05-08-19	26-08-19	20-09-19	27-09-19	30-09-19	28-10-19	84	26-03-20
				3-φ: 4000					Planned Days	0	21	25	7	3	28		
				Actual Dates													
3	Lot-1	Supply, installation, design, Testing & Commissioning of Smart Pre-payment Meter on Turn key Basis in Faridpur Division	Nos	1-φ: 102000,	OTM (ICT)/ DPM	WZPDCL Board	GOB	6,350.53	Planned Dates	20-08-19	01-10-19	26-10-19	02-11-19	05-11-19	03-12-19	105	11-05-20
				3-φ: 3000					Planned Days	0	42	25	7	3	28		
				Actual Dates													
4	Lot-1	Supply, installation, design, Testing & Commissioning of Smart Pre-payment Meter on Turn key Basis in Barishal Division	Nos	1-φ: 74000,	OTM (ICT)/ DPM	WZPDCL Board	GOB	5,675.50	Planned Dates	30-08-19	11-10-19	05-11-19	12-11-19	15-11-19	13-12-19	105	21-04-20
				3-φ: 1000					Planned Days	0	42	25	7	3	28		
				Actual Dates													
6	Lot-a	Civil Works (Non-Residential Buildings) in S&D-4, S&D-2, Khulna and S&D-Satkhira	Sq. M	303.56	OTM-e-GP (NCT)	WZPDCL Board	GOB	72.37	Planned Dates	01-01-19	28-01-19	14-02-19	08-03-19	10-03-19	06-04-19	95	04-08-19
									Planned Days	0	27	17	22	2	27		
				Actual Dates													
6	Lot-b	Civil Works (Non-Residential Buildings) in S&D- Bagerhat and S&D-Peropur	Sq. M	180	OTM-e-GP (NCT)	WZPDCL Board	GOB	39.34	Planned Dates	19-03-19	08-04-19	21-04-19	25-04-19	28-04-19	26-05-19	68	24-08-19
									Planned Days	0	20	13	4	3	28		
				Actual Dates													
6	Lot-c	Civil Works (Non-Residential Buildings) in S&D-2, Jessore and S&D-1, Jessore	Sq. M	506.73	OTM-e-GP (NCT)	WZPDCL Board	GOB	96.51	Planned Dates	01-01-19	28-01-19	14-02-19	08-03-19	10-03-19	06-04-19	95	04-08-19
									Planned Days	0	27	17	22	2	27		
				Actual Dates													
6	Lot-d	Civil Works (Non-Residential Buildings) in S&D-Narail and S&D-Madura	Sq. M	180	OTM-e-GP (NCT)	WZPDCL Board	GOB	39.34	Planned Dates	01-01-19	28-01-19	14-02-19	08-03-19	10-03-19	06-04-19	95	04-08-19
									Planned Days	0	27	17	22	2	27		
				Actual Dates													
6	Lot-e	Civil Works (Non-Residential Buildings) in S&D-Jhenaidah and S&D-Chuadanga	Sq. M	180	OTM-e-GP (NCT)	WZPDCL Board	GOB	39.34	Planned Dates	01-01-19	28-01-19	14-02-19	08-03-19	10-03-19	06-04-19	95	04-08-19
									Planned Days	0	27	17	22	2	27		
				Actual Dates													
6	Lot-f	Civil Works (Non-Residential Buildings) in S&D-Meherpur and S&D-1/2, Kushtia	Sq. M	213.56	OTM-e-GP (NCT)	WZPDCL Management	GOB	52.40	Planned Dates	01-01-19	28-01-19	14-02-19	08-03-19	10-03-19	06-04-19	95	04-08-19
									Planned Days	0	27	17	22	2	27		
				Actual Dates													
6	Lot-g	Civil Works (Non-Residential Buildings) in S&D-Rajshahi and S&D-1 and S&D-2, Faridpur	Sq. M	270	OTM-e-GP (NCT)	WZPDCL Management	GOB	59.91	Planned Dates	01-01-19	28-01-19	14-02-19	08-03-19	10-03-19	06-04-19	95	04-08-19
									Planned Days	0	27	17	22	2	27		
				Actual Dates													


Md. Rokibul Islam
 Sub-Divisional Engineer
 Smart Pre-payment Metering
 Project for WZPDCL Area
 14/20/2019

মোঃ শাহীক উদ্দিন
 ব্যবস্থাপনা পরিচালক
 সেকোপার ডিকোরিগ, খুলনা।

মোঃ সাদিক হোসেন
 উপ-প্রকল্প পরিচালক (নিঃঃঃ)
 সেকোপার ডিকোরিগ, খুলনা।

Lac Taka

Package No	Lot No.	Description of Package Goods	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estimated Cost in Lac Taka	Time Code for Process	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total Time to Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
7	Lot-h	Civil Works (Non-Residential Buildings) in S&D-Madaripur, S&D-Gopalgoni and S&D-Shariatpur	Sq. M	270	OTM-e-GP-(NCT)	WZPDCL Management	GOB	59.91	Planned Dates	01-01-19	28-01-19	14-02-19	08-03-19	10-03-19	06-04-19	95
									Planned Days	0	27	17	22	27		
									Actual Dates							
									Planned Dates	19-03-19	08-04-19	21-04-19	25-04-19	28-04-19		
Lot-i	Civil Works (Non-Residential Buildings) in S&D-2, Barishal and S&D-Jhalokathi	Sq. M	180	OTM-e-GP-(NCT)	WZPDCL Management	GOB	39.94	Planned Dates	0	20	13	4	3	28	68	
								Planned Days								
								Actual Dates								
								Planned Dates	19-03-19	08-04-19	21-04-19	25-04-19	28-04-19			
Lot-j	Civil Works (Non-Residential Buildings) in S&D-Patuakhali, S&D-Barguna and S&D-Bhola	Sq. M	270	OTM-e-GP-(NCT)	WZPDCL Management	GOB	59.91	Planned Dates	0	20	13	4	3	28	68	
								Planned Days								
								Actual Dates								
								Planned Dates	19-03-19	08-04-19	21-04-19	25-04-19	28-04-19			
9	Lot-1	Disaster Recovery Center (DRC) and Oracle License.	Nos	License No-12 nos. and DRC-LINs	OTM (ICT)	WZPDCL Board	GOB	1233.57	Planned Dates	20-08-19	17-09-19	01-10-19	08-10-19	15-10-19	12-11-19	84
									Planned Days	0	28	14	7	7		
									Actual Dates							
									Planned Dates	20-09-19	18-10-19	01-11-19	08-11-19	15-11-19		
10	Lot-1	Other Civil Works (Non-Residential Building Renovation, Drain, Wall, Road etc.)	Sq. M	1400	OTM (NCT)	WZPDCL Management	GOB	139.00	Planned Dates	20-09-19	18-10-19	01-11-19	08-11-19	15-11-19	13-12-19	84
									Planned Days	0	28	14	7	7		
									Actual Dates							
									Planned Dates	20-09-19	18-10-19	01-11-19	08-11-19	15-11-19		
Total								32,892.77								

Md. Rokibul Islam
Sub-Divisional Engineer
Smart Pre-Payment Metering
Project for WZPDCL Area
WZPDCL, Khulna.

(মোহঃ তোফাজ্জল হোসেন)
উপ-একর পরিচালক (সিঃ এঃ)
জরাজপট্টিকো এলাকার জন্য স্মার্ট প্রি-পেমেন্ট
মিটারিং একর, তজোপাট্টিকো, খুলনা।

(স্বাক্ষরঃ মোঃ শহীদুল আলম)
একর পরিচালক
স্মার্ট প্রি-পেমেন্ট মিটারিং প্রকল্প
(জরাজপট্টিকো) এলাকার
জন্য স্মার্ট প্রি-পেমেন্ট মিটারিং একর
তজোপাট্টিকো, খুলনা।

৩০/০৬/১৯

(মোহঃ তোফাজ্জল হোসেন)
উপ-একর পরিচালক (সিঃ এঃ)
জরাজপট্টিকো এলাকার জন্য স্মার্ট প্রি-পেমেন্ট
মিটারিং একর, তজোপাট্টিকো, খুলনা।

(স্বাক্ষরঃ মোঃ শহীদুল আলম)
একর পরিচালক
স্মার্ট প্রি-পেমেন্ট মিটারিং প্রকল্প
(জরাজপট্টিকো) এলাকার
জন্য স্মার্ট প্রি-পেমেন্ট মিটারিং একর
তজোপাট্টিকো, খুলনা।

৩০/০৬/১৯

মোঃ শফিক উদ্দিন
ব্যবস্থাপনা পরিচালক
ওজোপাট্টিকো, খুলনা।

মোঃ আব্দুল হাছান
নির্বাহী প্রকৌশল (জরাজপট্টিকো) তজোপাট্টিকো
ওজোপাট্টিকো, খুলনা।

৩০/০৬/১৯